

OLMSTED & PERRY CONSULTING ENGINEERS INC.

Construction Update

204th Street — Phase 3 (Angus St. to Covington Blvd)

CITY OF GRETNA PUBLIC WORKS

PO Box 69
204 N. McKenna Ave
Gretna, Nebraska 68028

Kris Faris, Public Works Director
Phone: (402) 332-3336 Ext. 206
Email: kris@cityofgretna.com

OLMSTED & PERRY CONSULTING ENGINEERS INC.

10730 Pacific Street
Suite 232
Omaha, Nebraska 68114-4700
Gregory Perry, PE, Project Engineer
Phone: 402-399-8552 Ext. 1008
E-mail: gregp@olmstedperry.com

WORK COMPLETED

The project remains behind schedule for this phase of construction due to the above average rainfall during September and October.

The Contractor completed the mainline paving and most of the side road intersection paving. The Contractor has constructed the concrete driveways on the south end of the phase.

The Contractor has built 6 curb inlets on this phase.

OPEN TO TRAFFIC

The Contractor anticipates opening two lanes of this Phase to through traffic on November 19th, weather permitting.

The temperatures in the 5-day forecast may delay concrete placement. Temperature needs to be 35 degrees and rising to place concrete.



PLAN AHEAD: 10 DAY SCHEDULE

- Seal concrete pavement joints – Nov. 7
- Construct remaining north half of Devonshire Drive (Nov. 7th – 8th)
- Construct concrete driveways (Nov. 6th – Nov. 12th)
- Construct curb inlets (Nov. 5th – Nov. 14th)
- Construct concrete sidewalks (Nov. 12th—Nov. 21st)

