

OLMSTED & PERRY CONSULTING ENGINEERS INC.

Construction Update

204th Street — Phase 1 (Glenmore to Angus)

CITY OF GRETNA PUBLIC WORKS

PO Box 69
204 N. McKenna Ave
Gretna, Nebraska 68028

Kris Faris, Public Works Director
Phone: (402) 332-3336 Ext. 206
Email: kris@cityofgretna.com

OLMSTED & PERRY CONSULTING ENGINEERS INC.

10730 Pacific Street
Suite 232
Omaha, Nebraska 68114-4700
Gregory Perry, PE, Project Engineer
Phone: 402-399-8552
Fax: 402-399-9852
E-mail: gregp@olmstedperry.com

WORK COMPLETED

The project is currently on schedule for this phase of construction. Below is a summary of the work completed to date:

- New concrete sidewalk from Highway 370 to E. Glenmore Drive
- Utility relocations by Black Hills Energy, CenturyLink, Cox Communication and OPPD for Phase 1
- Storm sewer from E. Glenmore Drive to Hackberry Drive
- Cold milling asphalt pavement and concrete removals from E. Glenmore Drive to Angus Street.
- Storm sewer removal from E. Westplains Road to Angus Street



Gretna
THE GREAT LIFE



PLAN AHEAD: 10 DAY SCHEDULE

- Install storm sewer from E Westplains Road to Angus Street
- Remove existing concrete sidewalk
- Prepare street base for new pavement
- Place 2 lanes of concrete pavement on 204th Street between June 15th to 19th.
- Construct curb inlet boxes