

OLMSTED & PERRY CONSULTING ENGINEERS INC.

Construction Update

216th Street — Segment 1 (Angus to Burns Pl)

CITY OF GRETNA PUBLIC WORKS

PO Box 69
204 N. McKenna Ave
Gretna, Nebraska 68028

Kris Faris, Public Works Director
Phone: (402) 332-3336 Ext. 206
Email: kris@cityofgretna.com

OLMSTED & PERRY CONSULTING ENGINEERS INC.

10730 Pacific Street
Suite 232
Omaha, Nebraska 68114-4700
Gregory Perry, PE, Project Engineer
Phone: 402-399-8552
Fax: 402-399-9852
E-mail: gregp@olmstedperry.com

WORK COMPLETED

The project is currently behind schedule for this phase of construction due to the multiple rainfall events in the last two weeks. Below is a summary of the work completed to date:

- Cold milling of asphalt pavement from previous phase to Burns Place (Phase 2).
- Complete storm sewer and curb inlet for Phase 1.
- Modular block retaining wall.
- Concrete sidewalk from Angus Street north to phase line (Phase 1).
- Concrete driveway reconstruction.



PLAN AHEAD: 10 DAY SCHEDULE

- Place 216th Street mainline paving from previous phase to Burns Place
- Construct Burns Place intersection
- Reconstruct concrete driveways for Phase 2.