

OLMSTED & PERRY CONSULTING ENGINEERS INC.

Construction Update

204th Street — Phase 1 (Glenmore to Angus)

CITY OF GRETNA PUBLIC WORKS

PO Box 69
204 N. McKenna Ave
Gretna, Nebraska 68028

Kris Faris, Public Works Director
Phone: (402) 332-3336 Ext. 206
Email: kris@cityofgretna.com

OLMSTED & PERRY CONSULTING ENGINEERS INC.

10730 Pacific Street
Suite 232
Omaha, Nebraska 68114-4700
Gregory Perry, PE, Project Engineer
Phone: 402-399-8552
Fax: 402-399-9852
E-mail: gregp@olmstedperry.com

WORK COMPLETED

The project is currently behind schedule for this phase of construction due to the multiple rainfall events over the last two weeks. Below is a summary of the work completed to date:

- Storm sewer from E. Westplains Road to Angus Street
- East two lanes of 204th Street mainline paving from E. Glenmore Drive to E. Westplains Road
- Earthwork embankment for Phase 3 street widening



Gretna
THE GREAT LIFE



PLAN AHEAD: 10 DAY SCHEDULE

- Place west lane of 204th Street mainline paving from E. Glenmore Drive to E. Westplains Road
- Place pavement on street intersections to the recently completed 204th Street mainline pavement
- Construct curb inlet boxes
- Begin construction of concrete sidewalk and curb ramps at all intersections